APPENDIX SEC #2

STANDARD RESPONSIBILITY NOTES

I (We) certify that:

1.

a. All development and construction will be done in accordance with this sediment and erosion control plan, and further, authorize the right of entry for periodic on-site evaluation by the Anne Arundel Soil Conservation District Board of Supervisors or their authorized agents.

b. Any responsible personnel involved in the construction project will have a certificate of attendance from the Maryland Department of the Environment's approved training program for the control of sediment and erosion before beginning the project.

Responsible personnel on site: TBD

c. If applicable, the appropriate enclosure will be constructed and maintained on sediment basin(s) included in this plan. Such structure(s) will be in compliance with the Anne Arundel County Code.

2. The developer is responsible for the acquisition of all easements, right, and/or rights-of-way that may be required for the sediment and erosion control practices, stormwater management practices and the discharge of stormwater onto or across adjacent or downstream properties included in the plan.

3. Initial soil disturbance or re-disturbance, permanent stabilization shall be completed within seven calendar days for the surface of all controls, dikes, swales, ditches, perimeter slopes, and all slopes greater than 3 horizontal to 1 vertical (3:1) and fourteen days for all other disturbed or graded areas on the project site. Temporary stabilization of the surface of perimeter controls, dikes, swales, ditches, and perimeter slopes may be allowed at the discretion of the sediment control inspector.

4. The sediment control approvals on this plan extend only to areas and practices identified as proposed work.

5. The approval of this plan for sediment and erosion control does not relieve the developer/consultant from complying with Federal, State or County requirements appertaining to environmental issues.

6. The developer must request that the Sediment Control Inspector approve work completed in accordance with the approved erosion and sediment control plan, the grading or building permit, and the ordinance.

7. All material shall be taken to a site with an approved sediment and erosion control plan.

8. On all sites with disturbed areas in excess of two acres, approval of the sediment and erosion control inspector shall be required on completion of installation of perimeter erosion and sediment controls, but before proceeding with any other earth disturbance or grading. This will require first phase inspections. Other building or grading inspection approvals may not be authorized until the initial approval by the sediment and erosion control inspector is given.

9. Approval shall be requested on final stabilization of all sites with disturbed areas in excess of two acres before removal of controls.

10. Existing topography must be field verified by responsible personnel to the satisfaction of the sediment control inspector prior to commencing work.

_____

Signature of Developer/Owner Date

Print: Name: _____

Title: _____

Affiliation: _____

Address: _____

Telephone No.: _____